

2017 Construction Projects Update...for the Week of August 14th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Century Avenue from Second Street to Woodland Drive**
RG Huston, Cottage Grove, Wisconsin

Work remaining in Phase 5 – Woodland Drive to Eighth Street

The work in this phase is substantially complete, except for the paving of the final asphalt surface and a few small items.

Work in Phase 4/1 – Eighth Street to Fifth Street

The work in this phase is substantially complete, except for the paving of the final asphalt surface and a few small items.

Work in Phase 2/3 – Fifth Street to Second Street

The contractors are finishing the concrete work, and new lighting, and the landscapers will be completing the lawn restoration in preparation for the paving of the final asphalt surface. Once the final layer of asphalt is placed, the traffic markings will be added and the street will be opened for vehicle travel. We anticipate completion of the project by the end of August, weather permitting.

Patrons of the Century Centre Mall should watch for signage directing them to the proper driveway for access to the Mall. Both the north and south entrances will be accessible; however, the driveways will be closed on an alternating basis for the installation of new concrete. Patrons of the Village Mall and Waunabowl should use Klein Drive for access to those businesses.

The local detour to get around the construction is as follows: to the west using Woodland Drive – Holiday Drive - Fifth Street – Klein Drive, to access businesses on Century Avenue and Main Street; and to the east using Woodland Drive - Simon Crestway - South Street, to access the schools.

There is also a regional detour for vehicles that do not have a destination in the Village. The detour to the east will be from CTH Q to STH 113 using CTH K - CTH M - STH 113. The regional detour will remain in-place throughout the project. The Regional Detour Plans are available on the Village web site.

Project information such as construction plans, weekly construction updates, detour routes, construction newsletters and flyers are available for viewing on the Village web site, under the Engineering Department section.

<http://www.waunakee.com/801/2017-Public-Works-Improvement-Projects>

Private Development Projects

- **Kilkenny Farms – Phase 4 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin
The first layer of asphalt pavement has been placed, and the work is substantially complete.
- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin
The contractors will begin rough grading the site, and the installation of underground utilities should begin soon.