

2017 Construction Projects Update...for the Week of October 9th

Village of Waunakee Improvement Projects

- **2017 Public Works Improvement Projects - Mill and Overlay**
RG Huston, Cottage Grove, Wisconsin

As part of the 2017 Street Improvements the Village will be resurfacing the following streets:

Knightsbridge Road from Winston Way to South Street (Completed)
Kingston Way from Knightsbridge Road to South Street
O'Malley Street from Sixth Street to Eighth Street

The pavement milling operation on O'Malley Street and Kingston Way has been completed, and the contractors are preparing these streets for the new asphalt surface. The paving is scheduled for the middle of the week of October 9th. Please watch for the posted updates.

In preparation for the paving, please relocate any vehicles that are parked on the street by 7am the morning of the paving. In order to provide the best possible final pavement surface, these streets (and the cross streets) will be closed to ALL traffic, during the paving operation, and until the pavement has cooled sufficiently (several hours). In order to minimize damage to the new asphalt surface, we ask your cooperation to restrict your vehicular travel until the barricades are pulled back and the street is again open to traffic.

*The streets are closed to thru traffic throughout the construction process, and there is a posted "No Parking" restriction from 7am to 7pm, Monday thru Friday. Residents within the construction zone will have access to driveways, however you may experience short periods of time when vehicle access to your property may not be possible. **Please be aware that travel within the construction zone will be at your own risk.***

- **2017 Frank H Street Utility and Street Extension**
Krause Excavating, Markesan, Wisconsin

The work is substantially completed, with the exception of the landscaping.

Private Development Projects

- **Kilkenny Farms – Phase 1 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The work is substantially complete.

- **Westbridge – Phase 4/5 - Livable Communities by Don Tierney**
LMS Construction, Pardeeville, Wisconsin

The contractors continue to install the underground utilities.