

# 2020 Construction Projects Update...for the Week of October 5th

## **Village of Waunakee Improvement Projects**

---

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

The following work is substantially complete:

Woodland Drive Repairs and Resurfacing

Henry Street from Dorn Drive to Raymond Road

Elizabeth Street from Dorn Drive to Raymond Road

Rupert Road Raymond Road to Fifth Street

Centennial Parkway from Century Avenue to Ganser Drive

Reeve Drive from N. Klein Drive to N. Holiday Drive

William Way from S. Klein Drive to S. Holiday Drive

Bristol Drive from Winston Way to Simon Crestway

Parkview Circle Surfacing

Kearney Way South Street to Knightsbridge Road

Verleen Avenue from N. Century Avenue to Pinehurst Drive.

John Street from Dorn Drive to Raymond Road

The Contractors still have some landscaping and lawn restoration work to complete.

### **Centennial Park Parking Lot Resurfacing**

The final layer of asphalt paving on the Centennial Park parking lot is scheduled to be placed in the next couple of weeks, weather permitting.

**Sidewalk Safety Repairs** – the sidewalk repairs are substantially complete.

- **Lawn Grass and Weed Complaints**

*We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>*

## **Private Development Projects**

---

- **Woodland Crest Development – Forward Development Group, LLC**

Mashuda Contractors, Inc., Princeton, Wisconsin

The contractors are completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

The milling of the existing asphalt surface for Woodland Drive is tentatively scheduled to begin Friday, October 2<sup>nd</sup>, weather permitting. The asphalt surface paving is scheduled to be completed the same day or the following day, as time allows.

- **Arboretum Village – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

The underground utilities are substantially complete, and the contractors are placing the street base and in preparation for the placement of the concrete curb and gutter and sidewalks.

- **Heritage Hills Development – Veridian Homes**

The underground utility installation is substantially complete, except for a small amount of storm sewer structures.

The contractors have begun placing the street base, and placing the concrete curb and gutter, and sidewalks.

The contractors will continue blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel street base.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.