

2020 Construction Projects Update...for the Week of October 19th

Village of Waunakee Improvement Projects

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

Woodland Drive Repairs and Resurfacing

Henry Street from Dorn Drive to Raymond Road

Elizabeth Street from Dorn Drive to Raymond Road

Rupert Road Raymond Road to Fifth Street

Centennial Parkway from Century Avenue to Ganser Drive

Reeve Drive from N. Klein Drive to N. Holiday Drive

William Way from S. Klein Drive to S. Holiday Drive

Bristol Drive from Winston Way to Simon Crestway

Parkview Circle Surfacing

Kearney Way South Street to Knightsbridge Road

Verleen Avenue from N. Century Avenue to Pinehurst Drive.

John Street from Dorn Drive to Raymond Road

The Contractors still have a small amount of traffic striping and a few minor repair items to complete. The mill and overlay portion of the project is substantially complete.

Centennial Park Parking Lot Resurfacing

The parking lot has been resurfaced and the contractors are striping the parking stalls and landscaping the disturbed lawn areas, but the work is substantially complete.

Sidewalk Safety Repairs – the sidewalk repairs are substantially complete.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Woodland Crest Development – Forward Development Group, LLC**
Mashuda Contractors, Inc., Princeton, Wisconsin

Woodland Drive has been resurfaced and the contractors are finishing the traffic striping.

The contractors are completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

- **Arboretum Village – Livable Communities by Don Tierney**
LMS Construction, Inc., Pardeeville, Wisconsin

The underground utilities are substantially complete, and the contractors are placing the street base and in preparation for the placement of the concrete curb and gutter and sidewalks.

- **Heritage Hills Development – Veridian Homes**

The underground utility installation is substantially complete.

The contractors have begun placing the street base, the concrete curb and gutter, and sidewalks.

The contractors will continue blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel street base.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**
LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.