

2020 Construction Projects Update...for the Week of July 27th

Village of Waunakee Improvement Projects

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

Woodland Drive Repairs and Resurfacing

Work is substantially complete.

Henry Street from Dorn Drive to Raymond Road

Elizabeth Street from Dorn Drive to Raymond Road

Rupert Road Raymond Road to Fifth Street

The first layer of asphalt paving has been placed. The final surface layer is scheduled to be placed on Friday, July 31st, weather permitting.

These streets will be closed to all traffic during the placement of the 2nd and final layer of asphalt pavement, and until the new asphalt has cooled sufficiently.

Centennial Parkway from Century Avenue to Ganser Drive

Reeve Drive from N. Klein Drive to N. Holiday Drive

William Way from S. Klein Drive to S. Holiday Drive

The contractors are grading the street for the placement of the new asphalt pavement, tentatively scheduled to begin Thursday, July 29th.

These streets will be closed to all traffic during the placement of the 2nd and final layer of asphalt pavement, and until the new asphalt has cooled sufficiently.

Bristol Drive from Winston Way to Simon Crestway

Kearney Way South Street to Knightsbridge Road

The milling and pulverizing of the existing asphalt surfaces is scheduled to begin Friday, July 31st, weather permitting. The contractors will adjust manholes and water valves and regrade the street in preparation for new asphalt pavement. These streets will remain open during construction but will be restricted to local traffic only.

Sidewalk Safety Repairs – the sidewalk safety repairs continue and will be completed as time allows following the other concrete work on the project.

Centennial Park Parking Lot Resurfacing

The Centennial Park parking lot been paved with the first layer of asphalt. The final layer of pavement has not been scheduled.

The following work will be completed as the project progresses:

Verleen Avenue from N. Century Avenue to N. Madison Street

Parkview Circle Surfacing

- **Lawn Grass and Weed Complaints**

We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Woodland Crest Development – Forward Development Group, LLC**
Mashuda Contractors, Inc., Princeton, Wisconsin

In the next few weeks, the contractors will be completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

- **Westview Meadows – Ganser Construction**
LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are completing the lawn grading and seeding, as weather permits.

- **Arboretum Village – Livable Communities by Don Tierney**
LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are installing the sanitary sewer, water main, and storm sewer, as they continue to rough grade the site.

- **Heritage Hills Development – Veridian Homes**

The contractors continue to grade the site and have begun installing underground utilities, as the weather permits.

The contractors will be blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel base and bedding materials. The blasting began on July 23rd and is anticipated to continue for approximately 4 – 6 weeks.

ATTENTION RESIDENTS! Beginning Monday, July 27th, the contractors will be installing underground utilities into Hillcrest Drive. **North Division Street will be closed from Prospect Road to April Lane, as well as Hillcrest Drive from Pleasant Drive to N Division Street.** The work is anticipated to be completed and these streets re-opened to vehicular traffic by Friday, July 31st, weather permitting. We do not anticipate any disruption to regular US Mail deliveries or refuse pick-up on these streets.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**
LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.