

# 2020 Construction Projects Update...for the Week of August 10th

## Village of Waunakee Improvement Projects

---

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

The following work is substantially complete:

Woodland Drive Repairs and Resurfacing  
Henry Street from Dorn Drive to Raymond Road  
Elizabeth Street from Dorn Drive to Raymond Road  
Rupert Road Raymond Road to Fifth Street  
Centennial Parkway from Century Avenue to Ganser Drive  
Reeve Drive from N. Klein Drive to N. Holiday Drive  
William Way from S. Klein Drive to S. Holiday Drive

**Bristol Drive** from Winston Way to Simon Crestway

The placement of the new asphalt pavement is scheduled for Monday, August 10<sup>th</sup> and Tuesday, August 11<sup>th</sup>, weather permitting. For the safety of the workers, please limit the use of the street during the paving operation. **Also, the street will be closed to all traffic during the placement of the 2<sup>nd</sup> and final layer of asphalt pavement, and until the new asphalt has cooled sufficiently.**

**Sidewalk Safety Repairs** – the sidewalk safety repairs continue and will be completed as time allows following the other concrete work on the project.

### **Centennial Park Parking Lot Resurfacing**

The final layer of asphalt paving on the Centennial Park parking lot is scheduled to be placed the week of August 10<sup>th</sup>, weather permitting.

**Kearney Way** South Street to Knightsbridge Road

**Verleen Avenue** from N. Century Avenue to Pinehurst Drive.

The milling and pulverizing of the existing asphalt surface on these two streets is scheduled to begin Saturday, August 15<sup>th</sup> and Monday, August 17<sup>th</sup>, weather permitting. A no parking restriction will be in affect until the street has been resurfaced.

The resurfacing work between Pinehurst Drive and North Madison Street that was originally scheduled for this year has been postponed.

### **Parkview Circle Surfacing**

The placement of the final asphalt surface is scheduled for Tuesday, August 11<sup>th</sup>, weather permitting. **The cul-de-sac will be closed to all traffic during the placement of the final layer of asphalt pavement, and until the new asphalt has cooled sufficiently.**

- **Lawn Grass and Weed Complaints**

*We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>*

## **Private Development Projects**

---

- **Woodland Crest Development – Forward Development Group, LLC**  
Mashuda Contractors, Inc., Princeton, Wisconsin

In the next few weeks, the contractors will be completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

- **Westview Meadows – Ganser Construction**  
LMS Construction, Inc., Pardeeville, Wisconsin

The project is substantially complete.

- **Arboretum Village – Livable Communities by Don Tierney**  
LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are installing the sanitary sewer, water main, and storm sewer, as they continue to rough grade the site.

- **Heritage Hills Development – Veridian Homes**

The contractors continue to grade the site and install the underground utilities, as the weather permits.

The contractors will be blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel base and bedding materials. The blasting began on July 23<sup>rd</sup> and is anticipated to continue for approximately 4 – 6 weeks.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**  
LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.