

# 2020 Construction Projects Update...for the Week of August 17th

## **Village of Waunakee Improvement Projects**

---

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

The following work is substantially complete:

**Woodland Drive** Repairs and Resurfacing  
**Henry Street** from Dorn Drive to Raymond Road  
**Elizabeth Street** from Dorn Drive to Raymond Road  
**Rupert Road** Raymond Road to Fifth Street  
**Centennial Parkway** from Century Avenue to Ganser Drive  
**Reeve Drive** from N. Klein Drive to N. Holiday Drive  
**William Way** from S. Klein Drive to S. Holiday Drive  
**Bristol Drive** from Winston Way to Simon Crestway  
**Parkview Circle** Surfacing

**Kearney Way** South Street to Knightsbridge Road

**Verleen Avenue** from N. Century Avenue to Pinehurst Drive.

The milling and pulverizing of the existing asphalt surface on these streets has been re-scheduled to begin Friday, August 14<sup>th</sup>, weather permitting. A no parking restriction will be in effect until the street has been resurfaced.

The resurfacing work on **Verleen Avenue** between Pinehurst Drive and North Madison Street that was originally scheduled for this year has been postponed.

### **Centennial Park Parking Lot Resurfacing**

The final layer of asphalt paving on the Centennial Park parking lot is scheduled to be placed the week of August 17<sup>th</sup>, weather permitting.

**Sidewalk Safety Repairs** – the sidewalk safety repairs continue and will be completed as time allows following the other concrete work on the project. The Landscaping subcontractors will be completing the lawn restoration once the concrete has been poured and adequately cured, and as weather permits.

- **Lawn Grass and Weed Complaints**

*We encourage residents to use the “Request Tracker” on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>*

## **Private Development Projects**

---

- **Woodland Crest Development – Forward Development Group, LLC**  
Mashuda Contractors, Inc., Princeton, Wisconsin

In the next few weeks, the contractors will be completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

- **Westview Meadows – Ganser Construction**  
LMS Construction, Inc., Pardeeville, Wisconsin

The project is substantially complete.

- **Arboretum Village – Livable Communities by Don Tierney**  
LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are installing the sanitary sewer, water main, and storm sewer, as they continue to rough grade the site.

- **Heritage Hills Development – Veridian Homes**

The contractors continue to grade the site and install the underground utilities, as the weather permits.

The contractors will be blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel base and bedding materials. The blasting and crushing will be temporarily suspended, while the blasting for the utility trenches is completed.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**  
LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.