

2020 Construction Projects Update...for the Week of August 24th

Village of Waunakee Improvement Projects

- **2020 Public Works Improvement Projects**

Payne & Dolan, Fitchburg, Wisconsin

The following work is substantially complete:

Woodland Drive Repairs and Resurfacing
Henry Street from Dorn Drive to Raymond Road
Elizabeth Street from Dorn Drive to Raymond Road
Rupert Road Raymond Road to Fifth Street
Centennial Parkway from Century Avenue to Ganser Drive
Reeve Drive from N. Klein Drive to N. Holiday Drive
William Way from S. Klein Drive to S. Holiday Drive
Bristol Drive from Winston Way to Simon Crestway
Parkview Circle Surfacing

Kearney Way South Street to Knightsbridge Road

Verleen Avenue from N. Century Avenue to Pinehurst Drive.

The placement of the new asphalt pavement is scheduled for Monday, August 24th and Tuesday, August 25th, weather permitting. For the safety of the workers, please limit the use of the street during the paving operation. **Also, the street will be closed to all traffic during the placement of the 2nd and final layer of asphalt pavement, and until the new asphalt has cooled sufficiently. We anticipate that the paving of the final asphalt layer will be on Tuesday, August 25th.**

The resurfacing work on Verleen Avenue between Pinehurst Drive and North Madison Street that was originally scheduled for this year has been postponed.

Centennial Park Parking Lot Resurfacing

The final layer of asphalt paving on the Centennial Park parking lot is scheduled to be placed the week of August 24th, weather permitting.

Sidewalk Safety Repairs – the sidewalk safety repairs continue and will be completed as time allows following the other concrete work on the project. The Landscaping subcontractors will be completing the lawn restoration once the concrete has been poured and adequately cured, and as weather permits.

- **Lawn Grass and Weed Complaints**

We encourage residents to use the "Request Tracker" on our web site to inform us of any lawn grass or weed issues. <http://www.waunakee.com/RequestTracker.aspx>

Private Development Projects

- **Woodland Crest Development – Forward Development Group, LLC**

Mashuda Contractors, Inc., Princeton, Wisconsin

The contractors are completing the remaining work on the site, including traffic signal installation, concrete work, asphalt paving, and restoration.

- **Westview Meadows – Ganser Construction**

LMS Construction, Inc., Pardeeville, Wisconsin

The project is substantially complete.

- **Arboretum Village – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

The contractors are installing the sanitary sewer, water main, and storm sewer, as they continue to rough grade the site.

- **Heritage Hills Development – Veridian Homes**

The contractors continue to grade the site and install the underground utilities, as the weather permits.

The contractors will be blasting the existing bedrock on site and crushing the rock to be beneficially-used on-site as gravel base and bedding materials. The blasting and crushing will be temporarily suspended, while the blasting for the utility trenches is completed.

- **Westbridge – Kopp Road Improvements – Livable Communities by Don Tierney**

LMS Construction, Inc., Pardeeville, Wisconsin

This work is tentatively scheduled to begin soon.